



Howe Model 1000-SCAE Ice Flaker Warranty Registration

Power to main circuit must be energized for 12 hours before turning on ice flaker.

Howe Corporation requires that the refrigeration contractor completes this form upon start-up of Howe Flake Ice Equipment. Once completed, save this completed form then fax or email this document to Customer Service at Howe Corporation at fax number 773-235-0269 / service@howecorp.com. Any questions, please call 773.687.4940. **Failure to return warranty registration upon installation of equipment may void warranty.**

Unit	Serial Number _____ Start-up Date _____
Location / User	Name of Customer _____ Location of Installation _____ Address _____ City _____ St. _____ Postal/Zip _____ Country _____ Phone _____
Installer / Contractor	Refrigeration Company Name _____ Address _____ City _____ St. _____ Postal/Zip _____ Country _____ Phone _____ Technician's name (PRINT) _____

Always follow installation and start-up instructions found in the Owner's Manual shipped with the ice flaker.

Suction pressure of Flaker's evaporator, (record from touch screen panel) ____ PSI

Ambient room temperature is above 70°F and below 90°F. Actual room temp. ____°F

After the ice flaker has been running for at least 30 minutes check ice bin for excess water dripping or flowing into the bin with the ice. Is excess water present?

Refer to Owner's Manual to perform capacity check. ____ pounds /day produced.

TXV, EPR, Overload and off delay settings are factory set.

Refer to Installation & Service Manual for recommended factory settings and adjustments if necessary.